Colprovia Asphalt Co.

Cold Mix Plant Columbia, S.C.

Results - Tests of May 11, 2000

Permit No. 9900-0025

Id. No

01

Particulate (Method 5)

Test	Production	Emis	sions	Allowable
<u>#</u>	<u>tons/hr</u>	gr/dscf	<u>lbs/hr</u>	<u>lbs/hr</u>
1	90.8	0.062	6.43	14.0
2	91.9	0.104	11.20	14.0
Avg.	91.4	0.083	8.81	14.0

1. Rated Capacity = 130 tons/hr.

Operational Notes

- 1. There were only two runs produced due to limited production at the plant.
- 2. Type II cold mix surface was produced during the tests.
- 3. The water pressure to the scrubber was approximately 40 psi.
- 4. The dryer was fired with No. 2 Fuel Oil.
- 5. The aggregate moisture content was 3.3% during testing.

Status as Tested:

S.C. BAQ Permit 9900-0025, Section II, Special Cond., Id 01, (Particulate)......Compliance

Report Received: 05-18-00 Review Complete: 05-30-00

Reviewer: Roland O. Shaw

cc: Jake Frick

Annie Richardson Lynda Fletcher Bob Hudson, Central Midlands District Main File