State of South Carolina
Impressed Current Cathodic Protection System
60-Day Record of Rectifier Operation

- This form may be utilized to document that the cathodic protection system rectifier is checked for operation at least once every 60 days.
- Checked for operation is taken to mean that it was confirmed the rectifier was received power and is "turned on".
- If your rectifier is so equipped, you should also record the output voltage, amperage and the number of hours indicated on the meter.
- Any significant variance should be reported to your corrosion professional so that any repairs and/or adjustments necessary can be made.

I. UST OWNER		II. UST FACILITY	
Name:		Name:	ID#:
Address:		Address:	
City:	State:	City:	County:

III. IMPRESSED CURRENT RECTIFIER DATA

Rectifier Manufacturer:	Rated DC Output: _____Volts _____Amps
Rectifier Model:	Rectifier Serial Number:

What is the "as designed" or lastly recommended rectifier output? _____Volts _____Amps

IV. 60-DAY LOG OF RECTIFIER OPERATION

Date Inspected	Rectifier Turned On?	Tap Settings		DC Output		Hour Meter	Inspector Initials	Comments
		Coarse	Fine	Volts	Amps			

SCDHEC, UST MANAGEMENT DIVISION, 2600 BULL STREET, COLUMBIA, SC 29201
PHONE (803) 896-7957 FAX (803) 896-6245 www.scdhec.gov